

ID	Task Name	Duration	Predecessors	2nd Half	1st Half	2nd Half	1st Half	2nd Half	1st Half	2nd Half	1st Half	2nd Half	1st Half	
1	Design/Preconstruction Process	52 wks												
2	<b>Construction</b>	<b>840 days</b>												
3	Early Bid Pkg: Site/Parking Garage/Steel	6 wks	1SS+10 mons											
4	Site Phase 1	21 wks	3											
5	Landscape Phase 1	12 wks	3FS+3 mons											
6	Parking Garage Construction	38 wks	3											
7	Building Construction	140 wks	1FS+1 mon											
8	Site Phase 2	16 wks	7FS-11 mons											
9	Landscape Phase 2	8 wks	8SS+1 mon											
10	Building Commissioning	12 wks	7											
11	Building Turnover	0 days	10,8,9											