

Will any demolition be required for the existing sanitary sewer lines and/or manholes? No the existing sewer stub ups will be just capped off at a later time.

The Scope of Work calls for sod. Is hydroseeding an acceptable alternative? Sod is required around the lift station. Hydroseeding is acceptable at all other green area disturbances.

The plans only show gravel replacement at road crossings. During the pre-bid meeting, it was mentioned that replacement of disturbed gravel across the RV parking driveways may also be required. Please clarify whether this is the case and, if so, the extent of replacement required. Reference drawings for gravel repair.

Should contractors include replacement of the entire drive, or only the disturbed trenching area? No. A substantial portion of the existing drives appear to be overgrown with grass, so please clarify how the limits of gravel replacement should be determined for bidding purposes. Reference drawings for gravel repair.

Is there an onsite location where spoils can be disposed of, or will all spoils need to be hauled offsite? There is a place on site to dispose of the soil.

What permits are required for this project, and who is the permitting authority? A Rogers County plumbing permit will be required. All inspections are through Rogers County.

The Scope of Work says to include taxes. Please confirm whether this project is non-tax-exempt and whether sales tax on materials should be included. The project is NOT tax exempt.

Responses to meeting questions.

7. Contractor shall exclude lift station power from its proposal.

8. How are we doing the crossing on the main road? Contractor's choice : Option 1) Boring. This is an acceptable option. Option 2) perform the road crossing in two phases, ensuring one lane is always available for traffic. Contractor shall provide all traffic control. Once backfill is complete, Contractor shall pour 4000 psi 6" air-entrained concrete with #4 rebar on 12" centers. Pour shall be done in 2 phases to maintain one lane of traffic. Allow 5 days between phases for proper cure. Contractor to provide all traffic control. Road cut shall be a minimum of 8' wide.

9. No work is being performed within Phase 6.

